



installed 6" hymax,
valve & 6" tee

installed 6" hydrant,
lead and valve

installed 6" valve
installed 8" tee

installed 6" hymax &
6" tee
installed 6" 45's

14TH STREET NW

installed 8x6 reducer

2ND AVENUE NW

installed 8" valve

B

B

B

B

installed 8x8x6 tee,
6x4 reducer, 4"
valve, (2) 45 bends
& 4" hymax

2ND AVENUE NW

installed 6" hydrant,
valve and lead

installed 8x8x6 tee

13TH STREET NW

installed 8" valve

installed 6" valve

installed 8" cross

installed 6" 45's

installed 8" valve

installed 8x6 reducer

installed 6" hymax

B

CONNECTED EXISTING 11/4" SERVICE LINE. INSTALL 11/2" SADDLE & CORPORATION, 11/2" COPPER PIPING AND 11/2" to 11/4" COUPLING, EXCEPT WHERE NOTED

** NOTE ** SIZE, NUMBER AND LOCATION OF WATER SERVICES TO BE DETERMINED AND VERIFIED IN THE FIELD

** NOTE ** A COST PER ADDITIONAL SERVICE MUST BE PROVIDED IN BID FOR WORK

** NOTE ** ASPHALT TO BE REMOVED AND REPLACED BY CITY

** NOTE ** COMPACTION OF ALL TRENCHES MUST BE ACCORDING TO CITY OF MANDAN CONSTRUCTION SPECIFICATIONS, 3 TESTS PER BLOCK AT 2 LEVELS

** NOTE ** WATERMAIN FOR THIS SHEET SHOULD BE LOCATED 8' FROM THE BACK OF CURB