



AS-BUILT QUANTITIES

Area 1 (14th Street, N.E.)

Earth Embankment	7534 C.Y.
Subbase Preparation	2037 S.Y.
3" A.C. Base	2020 S.Y.
2" A.C. Wearing Course	2020 S.Y.
120-150 Pen. A.C. Oil	6642 Gal.
Tack Coat	191 Gal.
R.C. 300 Seal Oil	625 Gal.
Chips	2091 S.Y.
Seeding	51.5 S.Y.
Asphalt Removal	140 L.F.
18" C.P. with Flared End	1 Ea.
Sections	1 Ea.
Post and 4 Signs	1 Ea.
Post and Stop Sign	1 Ea.
Curb and Gutter	803 L.F.

.61 ACRES

AS-BUILT QUANTITIES

Area 2 (37th Street)

Earth Embankment	39 C.Y.
Earth Excavation	135 C.Y.
Subbase Preparation	1590 S.Y.
3" A.C. Base	1590 S.Y.
2" A.C. Wearing Course	1590 S.Y.
120-150 Pen. A.C. Oil	6001.5 Gal.
Tack Coat	79.5 Gal.
R.C. 300 Seal Oil	477.0 Gal.
Chips	1590 S.Y.
Seeding	27 ACRES
Asphalt Removal	37 S.Y.
Post & 3 Signs	1 Each
Curb & Gutter	767 L.F.

AS-BUILT QUANTITIES

Area 6 (Alley, Block 25, Mead's Addition)

Earth Excavation	51 C.Y.
Subbase Preparation	293 S.Y.
2 1/2" A.C. Base	293 S.Y.
2" A.C. Wearing Course	293 S.Y.
Thickened Edge	293 L.F.
120-150 Pen. A.C. Oil	1079.5 Gal.
Tack Coat	15 Gal.
R.C. 300 Seal Oil	88 Gal.
Chips	293 S.Y.

PLAN

PROFILE