



# North Dakota Department of Transportation

608 East Boulevard Avenue • Bismarck, ND 58505-0700

George A. Sinner, Governor  
Richard J. Backes, Director

FAX Mail: (701) 224-4545  
Information: (701) 224-2500

February 6, 1991

Northern Improvement Co.  
P.O. Box 1254  
Bismarck, ND 58501

FILE CODE	2		
1-Div	2-Proj	3-City	4-Hwy
ORIGIN		DATE	
ITEM #	Plan Revision		

PLAN REVISION PROJECT NO. F-RRS-1-006(005)066

Enclosed are three copies of the plan revision for the subject project.  
This provision provides for the following:

1. The necessary controller equipment to provide for future communications as requested by Al Covlin.
2. Moved meter trim from wood pole to pad mounted feed point cabinet.
3. Moving the feed point at 10th Avenue Southwest and 3rd Street Southwest from the southwest corner at the intersection to the northeast corner of the intersection as requested by the project engineer.
4. Moving the Heart River Bridge mounted conduit from the east side of the bridge to the west side of the bridge as requested by Adrian Feser and the contractor. The additional conduit and conductor required for this item shall be at the contractor's expense.

\* Sheet 9: Added note 772/P05 and 772/P06. Communication equipment and installation.

Sheet 85: Added 1" diameter conduit from station 736+00-36' Rt. to station 736+00-44' Rt.

Sheet 86: Added 1" diameter conduit from station 735+00-36' Rt. to station 737+45-46' Rt.

Sheet 103: Added meter trim to pad mounted cabinet.

Sheet 105: Removed meter trim from wood pole at station 740+40-68' Rt.

Sheet 109: Revised conductor and conduit runs to light standard #9.